

**Original/Duplicate/Triplicate
CONTRACT CERTIFICATE**

SBR No. 21/11411
 Date: 30/4/14 2014

No. First & Final

(For Other Works)

Division: **BBMP, Byataranyanapura**

Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 83

Dated 30/4/14

Divisional

Cash Book Voucher No. Dated.

Sub Divisional

Work Code: **010-14-000046**

Schedule Docket No. 83

Head of Account: **P-0190**

Est. Cost: **30.00 Lakhs** D.R. No. :

Name of Work (as per sanctioned estimate: **Improvements to 3 Burial Grounds in Ward No. 10 (Doddabommasandra), Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: **Karnataka Rural Infrastructure Development Limited, # 119, 11th Cross Road, Silvestra Arched, 3rd Floor, East Park Road, Malleshwaram, Bangalore - 03.**

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WO/620/2013-14**

Dated: **05.03.2014**

Certified that the measurements were taken by me on 30/4/2014 and recorded of Pages 192443 to 192464 of measurement Book No. 8925 and that the work is satisfactorily executed.

Contractor
Assistant Executive Engineer
Byataranyanapura Sub-division
KRIDL, BBMP, Bangalore

Officer-in-charge of work

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-Division Officer

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.
- 3) " " Balance
- 4) Deduct Payment:
 - a. Amount of previous payment as in the Office Cash Book Voucher No. Dated. S.D. No.
 - adjusted towards cash advance recovery of
 - b. Payments } cost store or other material supplied.
 - Now made } recovery of amount creditable to this/other work
 - Amount paid on this bill Cheque / Cash.
- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No. dated. less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within
- 9) Value of Government materials supplied.

Sub-Division Officer
 ಬಿ. ಬಿ. ಮ. ಕಾ. ಬೆಂಗಳೂರು-97
 ಬಿ. ಬಿ. ಮ. ಕಾ. ಬೆಂಗಳೂರು-97
 Amount
 IT - 57105 = 00
 VAT - 114710 = 00
 FSD - 185591 = 00
 LMC - 28552 = 00
 CBF - 2855 = 00
 Roy - 6790 = 00
 Total amount adjusted - 395103 = 00

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

- 1.
- 2.

Dated 30/4/14
 Paid by Byataranyanapura Sub-division
 Cash Rs. 2460145
 Dated 30/4/14

Initials of Officer making payment

Stamp
Assistant Executive Engineer
Byataranyanapura Sub-division
KRIDL, BBMP, Bangalore
Executive Engineer
7/8/2

Sl. No.		
1	Earth work in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed etc., complete and as per the directions of the Engineer-in-charge of the work	Cu
2	Earth work excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5m , in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. etc., complete and as per the directions of the Engineer-in-charge of the work	Cu
3	Providing and filling in foundation with granite/trap broken metal 100mm, and down size, with approved sand including had packing, ramming, watering, including cost of all materials and labour with all lead and lift, etc., complete and as per the directions of the Engineer-in-charge of the work	Cu
4	Providing and laying in position plain cement concrete of mix M7.5 with OPC cement @ 180 kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Cu
5	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 , stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Cu
6	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Cu
7	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal , coarse aggregates @ 0.878 cum and fine aggregates	Cu
8	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour etc., complete and as per the directions of the Engineer-in-charge of the work	Cu
9	Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
10	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 TMT Bars 500 etc., complete and as per the directions of the Engineer-in-charge of the work	Qty
11	KSRB 10-2: Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc, consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75kg/sqm conforming admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment, (b) laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junction of walls and slabs, (c) after two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mo the work	Sqm
12	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
13	Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
14	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	36.00	124.02	4464.72	36.00	4464.72	
-	-	26.34	223.66	5891.20	26.34	5891.20	
-	-	2.71	1743.70	4725.43	2.71	4725.43	
-	-	18.55	4211.38	78121.10	18.55	78121.10	
-	-	9.99	3484.22	34807.36	9.99	34807.36	
-	-	5.32	5208.84	27711.03	5.32	27711.03	
-	-	19.37	5535.32	107219.15	19.37	107219.15	
-	-	26.34	99.64	2624.52	26.34	2624.52	
-	-	345.95	907.36	313901.19	345.95	313901.19	
-	-	23.25	7312.94	170025.86	23.25	170025.86	
-	-	36.00	146.28	5266.08	36.00	5266.08	
-	-	20.61	163.24	3364.38	20.61	3364.38	
-	-	80.88	199.28	16117.77	80.88	16117.77	
-	-	101.49	19.08	1936.43	101.49	1936.43	

Sl. No.		Unit
15	Providing 18mm thick cement plaster in single coat with cement mortar 1:6 to brick masonry including rounding, off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
16	Flooring with 25mm to 40mm thick polished shahabad slabs using mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
17	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors , roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
18	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams , beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
19	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for columns pillars, piers, post and struts, circular or curved in plan including cost of all materials, labour etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
20	Supply and fixing pressed steel door frames size 125x65 mm manufacture from 1.25mm thick carbon steel or imported steel strips with mitred joints of 90° for door openings and shutters made out of seasoned honne wood, styles of 30mm, thick with lock rail of 160mm, width, top and side rails of 100mm, width width and bottom rails of 250 mm width and panel filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be not proof, vermin proof, heat resistant guaranteed against shrinkage, warpage and such other defects for a period of 3 years, this shall be as per approved drawings, specification and direction including cost of conveyance, manufacturing, painting wit enamel paint 2 coats over primer coat, cost of labour for all items of work, machinery, equipment and all other incidental charges with all lead, lift, loading and unloading etc, complete the hollow portion of the frame to be filled with cement concrete 1:2:4. etc., complete and	Sqm
21	"Supplying and fixing pressed steel window frame of size 100x50mm manufacture from 1.25 mm thick carbon steel or imported steel strips with neat mitred joints at 90° for window openings and shall be suitable to fix M.S grills as per design and drawings using 12mm dia roads at 100mm centre to centre horizontally and two members of M.S flats of 6mmx40mm size at 150mm apart, welded into a frame of 6mmx40mm size M.S flats with 16mm size lugs, and 8nos, of 100mm size hinger, 4nos of butt stay pins and 4nos, tower bolts and shutters half paneled and half glazed with shutters made out of seasoned honne wood, styles of 30mm thick and 100 mm width and rails of 30mm thick and 100 mm width and using 4mm thick pin headed glass and panel, filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof vermin proof, heat resistant guaranteed against shrinkage, warp age and such other defects for a period of 3 years, this shall be as per approved drawi the work	Sqm
22	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after througly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
23	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to given an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. with primer , etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm
24	Providing and fixing in wall surface 2.5 kg/sq.cm H.D.P.E. rain down water pipes 90 mm outer dia approved make and brand with necessary specials like shoes bends and offsets fixed with iron clamps, walls plugs, screws, including cost of materials, labour, etc., complete and as per the directions of the Engineer-in-charge of the work	m
25	laying reinforced cement concrete pipe NP4 / prestressed concrete pipe for culverts on first class bedding of granular material in double row including fixing collar with cement morta 1:2 but excluding excavation, protection works, backfilling, concrete and masonry works in head walls and parapets complete as per specifications, A.1000 mm dia, etc., complete and as per the directions of the Engineer-in-charge of the work	M
26	Providing and fixing to wall, ceiling and floor galvanised / mild steel tube 50mm dia nominal bore with fittings (medium grade weight 5.24 kg/mtr) B class including cost of all materials, labour, charges HOM of equipments, and testing etc., complete and as per the directions of the Engineer-in-charge of the work	m

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	461.90	165.36	76379.78	461.90	76379.78	
-	-	23.34	1104.52	25779.50	23.34	25779.50	
-	-	40.61	284.08	11536.49	40.61	11536.49	
-	-	45.58	239.56	10919.14	45.58	10919.14	
-	-	25.74	836.34	21527.39	25.74	21527.39	
-	-	5.04	3710.00	18698.40	5.04	18698.40	
-	-	2.16	4028.00	8700.48	2.16	8700.48	
-	-	101.49	59.36	6024.45	101.49	6024.45	
-	-	461.90	78.44	36231.44	461.90	36231.44	
-	-	6.00	415.52	2493.12	6.00	2493.12	
-	-	9.00	19406.48	174658.32	9.00	174658.32	
-	-	15.00	515.16	7727.40	15.00	7727.40	

Sl. No.		Unit
27	Providing and fixing to wall, ceiling and floor galvanised / mild steel tube 32mm dia nominal bore with fittings (medium grade weight 3.23 kg/mtr) etc., complete and as per the directions of the Engineer-in-charge of the work	m
28	Providing and fixing in position brass stop cock of approved quality 32mm nominal bore including cost of all materials, labour and HOM of equipments with all leadsetc., complete and as per the directions of the Engineer-in-charge of the work	Each
29	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging technical personal and labour required etc., as per Specification and direction ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Each BW
30	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m	Rmtr
	50 to 100 m	Rmtr
	100 to 150 m	Rmtr
	150 to 200 m	Rmtr
	200 to 250 m	Rmtr
	250 to 300 m	Rmtr
31	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr
32	Providing 250mm dia PVC Pipe 6kg/cm as per specification and direction of the Engineer in Charge of the work	Rmtr
33	Providing and fixing 175mm Borewell Cap etc., complete and as per the directions of the Engineer-in-charge of the work	No.
34	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 10.00 HP 20 stage.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 12.50 HP 20 stage	No
35	Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance welded (ERW) high frequency, induction welded (HFIW) Hot finished welded type of nominal bore given below screwed at both ends as per IS 554/1986 with latest amendments, pipes threafes at one end and the other end protected asper specification in random lengths of 4 to 7 mtrs Confirming to IS 1239 part I/1990 with amendament 1-5 and with all its latest amendements if any. The pipes supplied should be with BIS mark etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr
36	Heavy Duty Collar 50 mm dia	Nos
37	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade, copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts. with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	6.00	354.04	2124.24	6.00	2124.24	
-	-	12.00	167.48	2009.76	12.00	2009.76	
-	-	2	1882.00	3764.00	2.00	3764.00	
-	-	100.00	306.00	30600.00	100.00	30600.00	
-	-	100.00	400.00	40000.00	100.00	40000.00	
-	-	100.00	445.00	44500.00	100.00	44500.00	
-	-	100.00	470.00	47000.00	100.00	47000.00	
-	-	100.00	544.00	54400.00	100.00	54400.00	
-	-	100.00	583.00	58300.00	100.00	58300.00	
-	-	120.00	1325.00	159000.00	120.00	159000.00	
-	-	36	754.47	27160.92	36.00	27160.92	
-	-	2	100.00	200.00	2.00	200.00	
-	-	2	60084.36	120168.72	2.00	120168.72	
-	-	500.00	375.00	187500.00	500.00	187500.00	
-	-	84.00	130.00	10920.00	84.00	10920.00	
-	-	1040.00	151.00	157040.00	1040.00	157040.00	

Sl. No.		Unit
38	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No
39	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.
40	Supplying of LTUG cable having aluminium condutor PVC insulated shethed, galvnised steel, wire / steel tap armoured cable with PVC outer sheathing 1.1 KV class.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
41	Labour charges for laying of 1.1 K.V class UG cable (PWD Electrical SR-1999-2000, with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
42	Digging or trenching of 0.6 m x 0.5 m wide refilling the trench to the required ground level and consolidating etc., complete as per Civil SR KSRB 1-2 P-7 with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
43	Supplying and fixing of Class A (meaium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
44	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.
45	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts, etc., the pipe shall have 16 through holes of 122 mm dia, (PWD Electrical SR-1999-2000, with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No
46	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.
47	Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No
48	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No
49	SSupplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour etc., complete and as per the directions of the Engineer-in-charge of the work	No
50	Supplying shunt capaitors conforming to IS 2834, 3phase 400/440 volts grade for power factor improvement of rotating machinery, Capacitor in KVAR rating Nos. 2KVAR capacity with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No
51	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materials wiring complete as requireds 5 to 30 amps triple pole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No
52	Earthwork excavation for pipeline foundation including deporiting or bank up to a depth of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strstructure manhole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Cum

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	2	3000.00	6000.00	2.00	6000.00	
-	-	2	285.00	570.00	2.00	570.00	
-	-	50.00	150.00	7500.00	50.00	7500.00	
-	-	50.00	8.00	400.00	50.00	400.00	
-	-	40.00	60.00	2400.00	40.00	2400.00	
-	-	8	240.00	1920.00	8.00	1920.00	
-	-	2	260.00	520.00	2.00	520.00	
-	-	2	1950.00	3900.00	2.00	3900.00	
-	-	12	100.00	1200.00	12.00	1200.00	
-	-	2	1574.10	3148.20	2.00	3148.20	
-	-	2	222.60	445.20	2.00	445.20	
-	-	8	80.00	640.00	8.00	640.00	
-	-	2	350.00	700.00	2.00	700.00	
-	-	2	1000.00	2000.00	2.00	2000.00	
-	-	40.50	188.00	7614.00	40.50	7614.00	

Sl. No.		Unit
53	Providing and installation at site of works P.V.C.Pipes including cost of pipes and specials and including lowering into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe around to a depth Not less than 15cm with grave or selected earth available from the excavation with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 75mm Dia 6 KSC	Rmtr
54	Refilling the bund and pipeline trenches with selected available earth for trench excavation including authority condition in layers from the including disposal of the surplus earth with a heavy 200 mtr with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Cum
55	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specification with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Each
56	Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Sq.Cm
57	Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset 10HP to 20 HP Star Delta Starter SERDED Rate with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.
58	Hire Charges of J.C.B Excavator including Operator and Fuel etc., complete and as per the directions of the Engineer-in-charge of the work	Day
59	Hire Charges of Tractor 50 HP including Operator and Fuel etc., complete and as per the directions of the Engineer-in-charge of the work	Day
60	Engaging Casual Labours (Unskilled mazdoor Heavy) etc., complete and as per the directions of the Engineer-in-charge of the work	Nos
	Total	
	KRIDL Service charge and Applicable Taxes @ 11%	
	Third Party Inspection Charges @ 1%	
	BESCOM Deposit	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Zadhar
AE

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	120.00	157.00	18840.00	120.00	18840.00	
-	-	40.50	61.00	2470.50	40.50	2470.50	
-	-	4.00	2109.40	8437.60	4.00	8437.60	
-	-	46800.00	0.33	15444.00	46800.00	15444.00	
-	-	2	11000.00	22000.00	2.00	22000.00	
-	-	25	6720.00	168000.00	25.00	168000.00	
-	-	40	2240.00	89600.00	40.00	89600.00	
-	-	450	193.38	87021.00	450.00	87021.00	
				2572310.25		2572310.25	
				282954.13		282954.13	
				25723.10		25723.10	
				21000.00		21000.00	
				2901987.48		2901987.48	

28,55,248.00

28,55,248.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯಂಶರಣ.

ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ.

ಯಶವಂತ ನಗರ,

ಬ್ಲ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97